# Client - Issues #6792

# Discrepancies between certificate tables and testprocedures - client testprocedure

05/21/2024 08:44 AM - Andreas Hetz

Status: Resolved Due date: 06/11/2024

Priority: High

Assignee: Richard Schimmel

Category:

Target version:

Discuss in Upcoming Yes

Meeting:

Clause Reference:

Updated Test
Document:

Test Case ID:

61850 Standard: 8-1 Closed Reason:

Triggering Tissue:

Final Decision:

Triggering Tissue 2:

Triggering Tissue 3:

Initial Test Ed2 Amd1 TP1.0

Document:

## **Description**

UCATestProceduresClient61850-8-1\_Ed2Amd1\_Rev1p0.pdf shows discrepancies in the certificate table. Specifically, for BRCB, the procedure does not include cBr33, but the certificate table does. Therefore, (ends up to 31/31 instead of 32/32 by excluding cBr33).

--Not Set---

Similarly, for 12b SBO and 14 FileTransfer, M4 and cFt6 are included in the procedure but not in the certificate table.

I believe that the table in the procedure should be corrected to reflect these discrepancies accurately.

https://www.ucaiug.org/org/TechnicalO/Testing/UCAlug%20Testing%20Quality%20Assurance%20Program/Current%20IEC%2061850%20Edition%202%20Testing%20Procedures/UCATestProceduresClient61850-8-1 Ed2Amd1 Rev1p0.pdf

Since this came up in an ongoing accreditation, I also would like to request an answer from the working group in the next meeting.

## History

### #1 - 05/21/2024 08:45 AM - Andreas Hetz

- Subject changed from Discrepancies between certificate tables and testprocedures to Discrepancies between certificate tables and testprocedures client testprocedure

#### #2 - 05/23/2024 03:56 AM - Richard Schimmel

I agree to:

- remove cB33 from the certificate template (total 31)
- add cFt6 to the certificate template as conditional (total 8)
- don't know M4?? in 12b

#### #3 - 05/28/2024 08:55 AM - IEC 61850 TPWG

- Due date set to 06/11/2024
- Status changed from New to In Progress

Needs clarification on M4, otherwise accepted.

## #4 - 05/30/2024 06:45 AM - Richard Schimmel

- Initial Test Document set to Ed2 Amd1 TP1.0

Found it; cSBOns10 was missing on the certificate template as mandatory

#### #5 - 06/06/2024 04:24 AM - Richard Schimmel

Solution:

- remove cB33 from the certificate template (total 31)

04/19/2025 1/2

- add cFt6 to the certificate template as mandatory (total 8)
   add cSBOns10 to the certificate template as mandatory (total 12)

# #6 - 06/11/2024 08:06 AM - IEC 61850 TPWG

- Status changed from In Progress to Resolved
- Assignee set to Richard Schimmel

04/19/2025 2/2